

**Habitat for Humanity of San Antonio, Inc.  
7 Day Build Summary - Phase 8 - 2011**

Sponsor: <b>Woodland/Coker</b>			House#: <b>733</b>			
Family:			Address: <b>9002 Wisdom Ridge</b>			
Date	Week day	Day #	Tasks	Volunteer Age Limits	# of Volunteers Per Day	Comments
<b>Mon-Fri</b>			<b>Layout slab and prepare for Saturday</b>			
9/24/2011	Saturday	1	Stand wall panels & plumb walls Prime & paint exterior trim Install front porch beam Install trusses	16 and up 14 and up 18 and up 18 and up	30	
<b>Mon-Fri</b>			<b>Mark utilities</b>			
10/1/2011	Saturday	2	Start roof decking Hang blue board wall sheathing Install porch posts Start framing punch list Install fascia Chalk lines for siding	18 and up 14 and up 16 and up 16 and up 18 and up 14 and up	30	
<b>Mon-Fri</b>			<b>Contractors: plumbing top-out, gas rough-in &amp; electrical rough-in. Staff: mechanical rough-in.</b>			
10/8/2011	Saturday	3	Finish fascia & roof decking Install felt paper and drip edge Snap lines for shingles Continue framing punch list Install windows and exterior doors Start Siding Install house numbers & dryer vent Install A/C housing & water heater platform	18 and up 18 and up 18 and up 18 and up 16 and up 16 and up 16 and up 16 and up	30	
<b>Mon-Fri</b>			<b>Inspections: plumbing top-out, gas rough-in, electrical, framing, and mechanical. Contractors: wall insulation, electrical rough-in and drywall starts.</b>			
10/15/2011	Saturday	4	Continue siding Start shingling Install roof flashing and ridge vent	16 and up 18 and up 18 and up	30	
<b>Mon-Fri</b>			<b>Contractors: drywall finishes, mechanical trim-out, &amp; carpenter for doors and trim.</b>			
10/22/2011	Saturday	5	Finish siding Finish shingling Assemble shed Start soffit Install porch rail kit Assemble cabinets Paint siding	16 and up 18 and up 16 and up 16 and up 16 and up 16 and up 14 and up	30	
<b>Mon-Fri</b>			<b>Contractors: interior paint, floor tile, plumbing trim-out, &amp; carpenter for cabinets and hardware,</b>			
10/29/2011	Saturday	6	Install window & corner trim Finish soffit Caulk and touch-up paint Install wooden fence posts Install fence posts	16 and up 16 and up 14 and up 16 and up 16 and up	30	
<b>Mon-Fri</b>			<b>Contractors: electrical trim-out and ceiling insulation, Final inspections: plumbing, gas, electrical, mechanical and building. Schedule CPS hookups.</b>			
11/5/2011	Saturday	7	Install cedar rails and pickets Install fence fabric Finish final punch list Clean house and pre-landscape	16 and up 16 and up 16 and up 14 and up	30	
<b>Mon-Fri</b>			<b>CPS hookups complete.</b>			
11/12/2011	Saturday		Landscape	14 and up	30	
			<b>Install appliances after close</b>	Habitat Staff		
11/19/11	Saturday		<b>Dedication Ceremony</b>	All		

Schedule based on HFHSA's needs. Subject to change.

Revision date: 8/3/2011